



Ben & Dan Rider & Jim Parker Laying First Bricks on Patio, 10-8-2020



Joe Darrah Trimming Trees Around Parking Lot #3, 9-16-2020



Ray Webber Building Handicap Ramp, 9-14-2020



Main Street Side of Building #2, 8-8-2020



David Harper Installing Trim Work, 8-8-2020



Installing Base for Brick Patio, 7-8-2020



Trim Painted, 7-3-2020



Door Trim painted, 7-3-2020



Building Being Sided, 5-30-2020



Walkway being paved, 5-26-2020



Parking Lot Being Paved, 5-26-2020



Dan Schroth Laying Cobble Stones, 5-19-2020



Dan Rider and Dale Smith Setting Front Steps, 5-11-2020



Clyde Clarke, Tim Comerau, Bob Abbott of Northwood Dry Wall, 4-8-2020



Insulating Nearly Completed on First Floor, 2-25-2020



Kenneth Robb, Joel Schroth, Shane Ricci, Dan Schroth Insulating the Second Floor, 3-3-2020



Ray Webber Standing Before the Recently Arrived Insulation, 2-14-2020




Art Jenks Installing the Electrical Systems, 12-14-2019



Dan Schroth Standing on Finished, Three-Tier Wall, 12-13-2019



Randy Cutter and Dan Schroth Building Back Wall, 12-9-2019




Heating Unit Being Installed, 10-30-2019



Solar Panels Installed, 9-25-2019



Stair Case Installed, 9-20-2019



Dan Schroth Preparing to Install Wall, 9-6-2019




Framing the First Floor, 9-5-2019



Strapping the First Floor Ceiling, 9-4-2019



Installing Insulation on First Floor, 9-3-2019



Finishing the Concrete on the First Floor, 8-26-2019



Installing the Radiant Heat Piping, 8-20-2019



Installing the Porch Supports, 7-27-2019




Electrical Entrance Trench, 7-27-2019



Installing the Floor Insulation, 7-12-2019



Cupola and Porch Roofs Installed, 7-12-2019



Shingling the Roof, 6-26-2019



Installing the Roof, 6-19-2019



Installing the Roof Trusses, 6-19-2019



Framing Walls for Second Floor, 6-14-2019



Porch Foundation, 6-8-2019



Decking for Second Floor in Place, 5-24-2019



First Floor Framed, 5-22-2019



Framing the First Floor, 5-22-2019



Installing Sewer Drain, 5-9-2019



Placing Stone under First Floor, 5-9-2019



Unloading Floor Trusses, 5-8-2019



Insulating Interior of Foundation, 4-27-2019



Coating Foundation, 4-24-2019



Stone Covering Perimeter Drain, 4-19-2019



Foundation Walls Poured, 4-19-2019



Pouring Foundation Walls, 4-17-2019



Installing the Forms for the Foundation, 4-11-2019



Forming the Footings for the Foundation, 4-3-2019




Foundation Dug, 4-2-2019



Probably Cover to John Cram's Well, 3-29-2019







Digging the Foundation, 3-28-2019